

Commissioning declaration

MAX.STORAGE *Ultimate*

The fully completed commissioning form is a prerequisite for the granting of the warranty according to the SOLARMAX warranty conditions. It must be completed in duplicate. After commissioning, one copy remains with the customer, the other copy must be completed immediately and sent to SOLARMAX by the installer.

Customer data			
Name / Company			
Street			
City			
E-mail			
Phone			
Installation company			
Company			
Installer			
Portal Email Installer			
Street			
City			
E-mail			
Phone			
Plant data			
Designation			
Street			
City			
Serial number MAX.STORAGE <i>Ultimate</i>			
Inverter AC power			
Generator power P _{agen}		_____ kWp	
Installed DC power		String 1 _____ kW	String 2 _____ kW
PV module type			
Number of modules			
Cardinal direction of the modules			
Additional inverter available?			Yes
If yes:			No
		<input type="checkbox"/>	<input type="checkbox"/>
Manufacturer	Type	Power	Connected to House circuit?
			Yes
			No
			<input type="checkbox"/>
			<input type="checkbox"/>
			Yes
			No
			<input type="checkbox"/>
			<input type="checkbox"/>

Technical device for reducing the Feed-in power	Feed-in power throttling set to 70 %?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
	Technical device for remote-controlled power reduction of the feed-in power by the grid operator?	Yes <input type="checkbox"/>	No <input type="checkbox"/>

Test results MAX.STORAGE Ultimate				
Weather conditions	Sunny <input type="checkbox"/>	Slightly cloudy <input type="checkbox"/>	Overcast <input type="checkbox"/>	Heavily cloudy <input type="checkbox"/>
Outdoor temperature	_____ °C			
Open circuit voltage of the strings	Tracker 1 / String 1 _____ V	Tracker 2 / String 1 _____ V	Tracker 2 / String 2 _____ V	

Test protocol				OK	Not OK	N.R.
Minimum distances to the MAX.STORAGE Ultimate are maintained. Distances:				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Left	Right	Top				
_____ cm	_____ cm	_____ cm				
A permanent internet connection has been created. <input type="checkbox"/> LAN <input type="checkbox"/> PowerLAN / Powerline <input type="checkbox"/> LTE				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
The storage system could be commissioned via the installation wizard.				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All batteries were recognised by the system Number of batteries _____				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All DC/DC converters were recognised by the system Number of DC/DC-converters _____				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Installed PV power adjusted				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Power reduction set System performance: _____ kW				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Reactive power mode (cos φ) set				<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Declaration of the installer	
I hereby confirm that I have a valid licence from an EVU/VNB to install PV systems, that I have complied with all installation requirements and that I have carried out the installation in accordance with the manufacturer's specifications.	
Date of commissioning of the storage tank:	
Date:	Signature:

Declaration of the customer	
<input type="checkbox"/>	I have been informed that my data will not be passed on to third parties and will only be used for warranty purposes and to optimise the storage system.
<input type="checkbox"/>	I am aware that the environmental conditions for the storage system specified in the manual must be permanently maintained.
<input type="checkbox"/>	I agree that remote maintenance may be carried out on the storage system. I am aware that this requires the provision of a permanent internet connection.
Date:	Signature:

Please upload the commissioning declaration, completed and signed, to the **MAX.PORTAL** no later than **14 days after commissioning**.

